

Project Kick- Simonshaven 380kV - Expansion (DP2-4): EMC

Project: Simonshaven 380kV Expansion (DP2-4)

Client: SC&M II V.O.F. | **End Client:** TenneT

DNV Reference: OPP-00436810-PSP 25-1757

1 PROJECT OBJECTIVE

To ensure the seamless electromagnetic compatibility (EMC) integration of the DP2-4 expansion (new transformers, compensation coils, bays 4 & 5) with the existing Simonshaven station (DP1). The ultimate goal is to provide a robust, auditable verification file that ensures technical integrity and regulatory acceptance by TenneT.

2 SCOPE OF WORK & METHODOLOGY

DNV will execute the project in four defined tasks:

Task 1: Baseline Assessment & Site Survey

- **Activity:** On-site inspection of the existing DP1 station (earthing, bonding, cable routing, equipment state)
- **Note:** If excavation is required for inspection, this must be arranged by SC&M.

Task 2: Review & Verification of Existing Studies

- **Activity:** Critical review of TenneT & NUON influence studies (Inductive interference, GPR, 100μT/0.4μT zones).
- **Output:** Verification against specific VS2 requirements

Task 3: EMC Management Plan Development (DP2-4)

- **Activity:** Impact analysis of the new design.
- **Zoning:** Application of TenneT's *EMC eisen-zone concept* (doc. 1287698 E04) to create a site-specific zoning plan (LPZ 0/1/2).
- **Mitigation:** Defining measures for earthing, bonding, shielding, and cable entry (CDG/Shelters).

Task 4: Final Reporting & Verification

- **Activity:** Consolidation of findings and creation of the Verification Traceability Matrix.

3 KEY DELIVERABLES

DNV will deliver the following four documents in Dutch (PDF):

1. **Rapport Schouw/nulinspectie:** Survey findings and baseline.
2. **Rapport Controle Beïnvloedingsstudie:** Verification results of existing influence studies.
3. **DP2-4 EMC Beheersplan:** The primary guidance document (Zoning, Risk Matrix, Mitigation Measures).
4. **Verificatierapportage:** Formal demonstration of compliance with VS1/VS2 requirements.



4 SCHEDULE & TIMELINE

This table tracks project milestones. Update the "Current Forecast" column as the project progresses.

Milestone	Activity	Baseline Date (Agreed)	Current Forecast / Actual	Status	Comments / Changes
T0	Project Start Date	13-11-2025	13-11-2025	DONE	PO received by DNV
M1	Kick-off & Info Handover	20-11-2025	04-12-2025	DONE	Kick-off held
M2A	On-Site Survey @ SMH380	10-12-2025	10-12-2025	PENDING	Access confirmed.
M2B	Draft Report: Nulinspectie	15-01-2026	15-01-2026	PENDING	
M3	Submission of Draft Reports	26-02-2026	26-02-2026	PENDING	Includes Management Plan & Verification Report.
M4	Consolidated Feedback (SC&M/TenneT)	12-03-2026	12-03-2026	PENDING	Calculated as M3 + 2 weeks.
M5	Final Delivery	31-03-2026	31-03-2026	PENDING	End of March target.

5 MINUTES OF MEETING & ACTION LOG

Project: Simonshaven 380kV (DP2-4)

- First meeting - Date: (kickoff) 20 November 2025
- 2nd Meeting - Date: 04-12-2025

5.1 Action Items (Rolling Log)

This table tracks tasks. New updates are added to the "Latest Status / Comments" column with a date stamp.

ID	Category	Description	Owner	Due Date	Latest Status / Comments [04-12]:	Status
A01	Inputs	Design Documentation: Provide complete set of DP2-4 drawings, layouts, SLDs, and equipment lists.	Roland (SC&M)	TBD	[04-12]: Roland to check availability and send to DNV or provide SharePoint access.	OPEN
A02	Inputs	Existing Documentation: Provide all docs listed in <i>Inkoopspecificatie</i> (EMC plans, influence studies).	DNV / SC&M	-	[04-12]: Receipt of documents confirmed.	CLOSED
A03	Site Access	Site Survey Arrangements: Arrange permits and access for DNV survey team.	Roland (SC&M)	ASAP	[04-12]: Site access approval granted. [04-12]: Roland to send <i>Poortinstructie</i> link/info to Peet.	OPEN
A04	Inputs	DO (Definitief Ontwerp): Provide updated DO info to DNV.	Roland (SC&M)	TBD	[04-12]: Updated info required for DNV analysis.	OPEN

5.2 Decisions & Agreements

This table captures fixed agreements that do not require further action but serve as a record.

ID	Category	Decision / Agreement	Date Agreed
D01	Team	DNV Project Manager: Peet Schutte. Technical Lead: Pieter Pretorius.	At kickoff
D02	Comm.	Meeting Rhythm: Bi-weekly meetings between DNV and CwD (SC&M).	At kickoff
D03	Comm.	Main Contact Persons: Peet Schutte (DNV) and Roland de Witte (SC&M).	At kickoff

5.3 Risk Register (Watchlist)

This table tracks risks that need monitoring throughout the project.

ID	Risk Description	Potential Impact	Mitigation Strategy	Status
R01	Impact of EMC mitigations on Detail Design	Mitigations proposed by DNV might require changes to the already frozen or advanced Detail Design.	Early identification of major deviations during the "Nulinspectie" and Gap Analysis.	Active